

TAB

OUTAGES OF COLLINS REMOTE SYSTEM  
DURING TEST PERIOD 15 JAN.-15 MAY 1971

Jan 15-3 Feb	Audio line installed and working to Hedgeneck, but control line not completely satisfactory until 4 Feb.
Feb 9-11	Trouble with Crown remote recorder
Feb 14	Control circuit out <b>STATSPEC</b>
Feb 15	Trouble in equipment at [REDACTED] (found later to be power supply)
Feb 17	Control line restored
Feb 18	New power supply installed, but control circuit out again
Feb 23	Control circuit restored
Mar 4	Computer locked up due to intermittent power; restored to service
Apr 1	Computer locked up due to noisy lines
Apr 5	EIA converter (to interface equipment) overheated.
Apr 6	Above corrected
Apr 7	Computer lockup, corrected at site
Apr 12	Computer lockup, corrected
Apr 12	Tape ran off end of reel three times Tape stop trouble corrected
Apr 30	Computer lockup due power failure, corrected
May 2	Computer lockup (reason unknown), corrected
May 3	Computer lockup (reason unknown), corrected
May 5	New computer installed, lockup problem could not be simulated
May 15	End of test.